



Lorain County, Ohio
226 Middle Avenue, Elyria, OH 44035

Black River Area of Concern – Willow Creek Stream Restoration and Enhancement (GL-00E01563-3)

Final Report



Funding Provided by:
United States Environmental Protection Agency
Great Lakes Restoration Initiative



3079 East Erie Ave.
Lorain, Ohio 44052
440-444-0074

December 2021

TABLE OF CONTENTS:

TABLE OF CONTENTS:	1
1.0 Executive Summary	2
2.0 Introduction	4
3.0 Methods	6
3.1 Assessment and Monitoring	6
3.1.1 Assessment	6
3.2.1 Monitoring	6
3.2 Permitting	7
3.2.1 USACE Permitting	7
3.2.2 Local Floodplain Permitting	7
3.2.3 NPDES Permitting	7
3.3 Design	7
3.4 Construction	7
4.0 Significant Events and Experiences	9
4.1 Floodplain Wetland Restoration at Fortune Ditch	9
4.2 Oak Savanna Installation at the Margaret Peak Nature Preserve	9
4.3 Delays	9
5.0 Results and Discussion	10
5.1 Goals	10
5.1 Outputs	10
5.3 Discussion	11
6.0 Recommendations	12

FIGURES:

2-1. Project Area Location Map	4
--------------------------------	---

APPENDICES:

- A. Photographic Log
- B. Qualitative Habitat Evaluation Index (QHEI) Data Forms

1.0 Executive Summary

In 2015, Lorain County was awarded \$600,000 of Great Lakes Restoration Initiative (GLRI) funds (GL-00E01563-0) from the US Environmental Protection Agency (US EPA) Great Lakes National Program Office (GLNPO) to implement the project titled “Black River Area of Concern – Willow Creek Stream Restoration and Enhancement.” In 2017, a supplemental assistance agreement (GL-00E01563-1) provided an additional \$550,000 to complete the “Fortune Ditch Stream Restoration Project.” Both projects under the umbrella of the \$1,150,000 grant were designed to accelerate water quality improvements in the (then) Black River Area of Concern (AOC) by restoring two critical areas of upstream degradation in the Willow Creek sub-watershed.

Specific goals for the restoration portion of the Project were as follows:

Willow Creek:

1. Restore 800 feet of Willow Creek using natural channel design methods
2. Restore 0.5-1 acre of floodplain along Willow Creek
3. Restore 800 feet of riparian vegetation along Willow Creek
4. Enhance 2 acres of marginal Category 2 wetlands at the Margaret Peak Nature Preserve
5. Improve Qualitative Habitat Evaluation Index (QHEI) rating from “Poor” to “Fair” and possibly to “Good” upon maturity

Fortune Ditch:

1. Restore 600 feet of Fortune Ditch using natural channel design methods
2. Restore 600 feet of riparian vegetation along Fortune Ditch
3. Improve QHEI rating from “Poor” to “Fair” and possibly good upon maturity

The Project was originally intended to be implemented over a three-year period, but a no-cost extension (GL-00E01563-2) was granted in 2019 to lengthen the duration of the Project due to delays associated with the Federal government shutdown of 2018-2019. Another no-cost extension (GL-00E01563-3) was granted in 2020 to lengthen the duration of the Project to September 30, 2021, due to COVID-19 related delays.

Upon project completion, 800 feet of Willow Creek was restored using natural channel design methods. The riparian vegetation community was also restored along the same reach by installing native seed and woody plantings. Approximately 0.75 acres of floodplain were restored and now supports quality wetland habitat. More than 2 acres of marginal Category 2 wetlands were enhanced at the Margaret Peak Nature Preserve through the installation of native woody plantings. The QHEI score of Willow Creek increased from “Poor” (30) to “Good” (56).

Upon project completion, 875 feet of Fortune Ditch was restored using natural channel design methods. The riparian vegetation community was also restored along the same reach by installing native seed and woody plantings. The QHEI score of Fortune Ditch increased from “Poor” (35) to “Good” (60.75).

All goals and outcomes outlined in the grant agreement were met or exceeded and flexibility in the grant allowed the achievement of several other notable outcomes, which included 1.5 acres of floodplain wetland habitat that was restored through the Fortune Ditch Stream Restoration Project. Additionally, 52 acres of oak savanna and prairie habitat was established at the Margaret Peak Nature Preserve adjacent to the Fortune Ditch Stream Restoration Project. It should be noted that Lorain County was able to partner with the USFWS which helped, in addition to the grant, to facilitate the restoration. Approximately 800 feet of riparian corridor along Fortune Ditch (downstream of the Fortune Ditch Stream Restoration Project) was enhanced through the installation of native seed and tree plantings.



2.0 Introduction

In 2015, Lorain County was awarded \$600,000 of Great Lakes Restoration Initiative (GLRI) funds (GL-00E01563-0) from the US Environmental Protection Agency (US EPA) Great Lakes National Program Office (GLNPO) to implement the project titled “Black River Area of Concern – Willow Creek Stream Restoration and Enhancement.” In 2017, a supplemental assistance agreement (GL-00E01563-1) provided an additional \$550,000 to complete the “Fortune Ditch Stream Restoration Project.” Both projects under the umbrella of the \$1,150,000 grant were designed to accelerate water quality improvements in the (then) Black River Area of Concern (AOC) by restoring two critical areas of upstream degradation in the Willow Creek sub-watershed.

Biological monitoring conducted by Ohio EPA indicated that the Willow Creek watershed is in non-attainment of its warmwater habitat aquatic life use designation. Excessive flooding is also prevalent in the watershed, caused primarily by stormwater runoff and stream erosion. Impairments in the Willow Creek watershed have been identified as a priority for advancing de-listing of beneficial use impairments (BUIs) in the Black River AOC. It should be noted that during initial project planning, the entire Black River watershed was designated as an AOC but boundary revisions in 2015 reduced the designation to include only the lower Black River and exclude sub-watersheds such as Willow Creek. The Willow Creek Stream Restoration Project is located within the Eaton Township Community Park. The Fortune Ditch Stream Restoration Project is located within the Margaret Peak Nature Preserve. The Project locations are shown in Figure 2-1.

Figure 2-1: Project Area Location Map



The Black River watershed has experienced significant ecological impacts due to widespread habitat loss, point source and non-point source contamination, and spread of invasive species. Land uses in the project area include some industry, increasing urbanization, and row-crop agriculture. The target beneficial use impairments (BUIs) for the Project were loss of fish and wildlife habitat and degradation of fish and wildlife populations. By addressing these BUIs, the Project has helped advance the delisting of the Black River AOC. The Project targeted stream, floodplain, and wetland restoration/enhancement and were implemented over a six-year period.

Specific goals for the restoration portion of the Project were as follows:

Willow Creek:

1. Restore 800 feet of Willow Creek using natural channel design methods
2. Restore 0.5-1 acre of floodplain along Willow Creek
3. Restore 800 feet of riparian vegetation along Willow Creek
4. Enhance 2 acres of marginal Category 2 wetlands at the Margaret Peak Nature Preserve
5. Improve Qualitative Habitat Evaluation Index (QHEI) rating from “Poor” to “Fair” and possibly to “Good” upon maturity

Fortune Ditch:

1. Restore 600 feet of Fortune Ditch using natural channel design methods
2. Restore 600 feet of riparian vegetation along Fortune Ditch
3. Improve QHEI rating from “Poor” to “Fair” and possibly good upon maturity

3.0 Methods

3.1 Assessment and Monitoring

3.1.1 Assessment

Various assessment methodologies were employed to accurately characterize the Project sites and inform the respective designs to achieve the goals outlined in the grant application. Data collected during this phase was also utilized to provide content necessary for the permitting process.

Fluvial geomorphologic data was collected at both sites to characterize the streams for a natural channel restoration design approach. Using the Rosgen classification system, the streams were assigned a designation and channel evolution models were reviewed to further refine stream type design targets. Regional curves of Ohio Lake Erie Watershed channels were reviewed for additional sizing considerations. Detailed modeling of existing and proposed hydrologic and hydraulic conditions using HEC-RAS software were completed to further inform the natural stream restoration design.

In addition to review of existing literature and data, soil borings were collected and logged to understand the implications of planned excavation during construction.

As a function of Section 404 of the Clean Water Act permitting requirements, additional assessment included surface water delineation, threatened and endangered species habitat assessment, and cultural and historic resources consideration.

3.2.1 Monitoring

Stream habitat improvements were documented using the Ohio EPA Qualitative Habitat Evaluation Index (QHEI). The QHEI is an accepted metric for evaluation of habitat beneficial use impairments and AOC delisting in Ohio. Both project sites were first assessed in 2014 and again in 2021 following the conclusion of the work and the maturation of the restoration sites.

3.2 Permitting

Both stream restoration projects required federal, state, and local permitting to properly move forward to the construction phase. Data collected during the assessment phase was used to support respective applications.

3.2.1 USACE Permitting

Both projects necessitated impacts to jurisdictional surface waters and were permitted under Section 404 of the Clean Water Act through the Nationwide Permit #27 for Aquatic Habitat Restoration, Enhancement, and Establishment Activities.

3.2.2 Local Floodplain Permitting

Both restoration projects required work within the 100-year floodplain. Appropriate floodplain encroachment approvals were obtained from the Local Floodplain Administrator prior to any construction within 100-year floodplain.

3.2.3 NPDES Permitting

Coverage under the National Pollutant Discharge Elimination System (NPDES) General Permit for Storm Water during Construction Activity was required in order to complete the proposed work. In order to obtain coverage under this permit, a Storm Water Pollution Prevention Plan (SWPPP) was developed for the construction site and a Notice of Intent (NOI) was submitted to Ohio EPA.

3.3 Design

A primary component of the restoration design from the initial conceptualization of the projects was the use of natural channel design methods. Designing and constructing natural systems supports ecological recovery and inherently provides benefits such as reduced erosion, flood water detention, and improvements to fish and wildlife habitat.

When determining the nature and scale of the design, strong consideration is given to the form and function of natural stream systems in the watershed to serve as reference for the design. Published regional curves of Ohio Lake Erie Watershed channels as well as other data were reviewed for additional sizing considerations.

Detailed modeling of existing and proposed hydrologic and hydraulic conditions using HEC-RAS software were completed to further inform the natural stream restoration design.

3.4 Construction

Local contractors were selected through competitively bid processes to perform the work. With both projects being near each other and sharing similar components of the design and construction, the challenges of stream restoration were comparable.

Above-freezing temperatures, excessive precipitation, poorly drained soils, and other factors led to a constant battle of managing stormwater discharging from the sites as well as stormwater ponding in the

excavation areas. Contractors employed excavation dewatering techniques and best management practices to keep the project sites workable and compliant with NPDES requirements.

Applicable to both projects, but more so to the Fortune Ditch Stream Restoration Project, the poorly drained, former cropland required the design team and contractors to address historical subsurface drainage tiles encountered during construction. This was completed by incorporating drainage into the restoration work by routing tiles to respective floodplain wetlands to passively treat subsurface flows and to supplement hydrology instead of only relying on precipitation and storm flows.



4.0 Significant Events and Experiences

4.1 Floodplain Wetland Restoration at Fortune Ditch

The Fortune Ditch Stream Restoration Project did not include proposed floodplain restoration in the grant application. However, the design and construction budgets were ultimately able to accommodate the additional work that yielded the creation of 1.5 acres of floodplain wetland habitat. This important facet of the construction reconnected Fortune Ditch to its floodplain and increased the habitat heterogeneity across the Margaret Peak Nature Preserve.

4.2 Oak Savanna Installation at the Margaret Peak Nature Preserve

Favorable bids on the Willow Creek Stream Restoration Project and the Fortune Ditch Stream Restoration Project coupled with grant flexibility led to the conversion of 52 acres of former farmland into oak savanna and prairie habitat at the Margaret Peak Nature Preserve. Lorain County was able to utilize remaining grant funds purchase native seed and trees. Leaning on partnerships with the United States Fish and Wildlife Service (USFWS), and various local volunteers, Lorain County was able to install 52 acres of native seed and plant 400 native trees.

4.3 Delays

The most notable significant events associated with the grant were delays caused by actions outside of the control of the project team. The federal government shutdown of 2018-2019 proved problematic with regards to the partnership with USFWS mentioned in Section 4.2. The USFWS' major role in facilitating seed and tree acquisition and installation was halted immediately and the uncertainty associated with the duration of the shutdown led to the request, and approval, of a no-cost extension of the grant period. The second major delay was related to the extreme uncertainty surrounding the early stages of the COVID-19 pandemic. Various stay-at-home orders and office closures challenged the project team's ability to maintain the original schedule.

5.0 Results and Discussion

5.1 Goals

Specific goals for the restoration portion of the Project were as follows:

Willow Creek:

1. Restore 800 feet of Willow Creek using natural channel design methods
2. Restore 0.5-1 acre of floodplain along Willow Creek
3. Restore 800 feet of riparian vegetation along Willow Creek
4. Enhance 2 acres of marginal Category 2 wetlands at the Margaret Peak Nature Preserve
5. Improve Qualitative Habitat Evaluation Index (QHEI) rating from “Poor” to “Fair” and possibly to “Good” upon maturity

Fortune Ditch:

1. Restore 600 feet of Fortune Ditch using natural channel design methods
2. Restore 600 feet of riparian vegetation along Fortune Ditch
3. Improve QHEI rating from “Poor” to “Fair” and possibly good upon maturity

5.1 Outputs

Specific outputs for the restoration portion of the Projects were as follows:

Willow Creek:

1. Restored 800 feet of Willow Creek using natural channel design methods
2. Restored 0.75 acres of floodplain along Willow Creek
3. Restored 800 feet of riparian vegetation along Willow Creek
4. Enhanced 2 acres of marginal Category 2 wetlands at the Margaret Peak Nature Preserve
5. Improved Qualitative Habitat Evaluation Index (QHEI) rating from “Poor” (30) to “Good” (56).

Fortune Ditch:

1. Restored 875 feet of Fortune Ditch using natural channel design methods
2. Restored 1.5 acres of floodplain along Fortune Ditch
3. Restored 875 feet of riparian vegetation along Fortune Ditch
4. Enhanced 800 feet of riparian buffer along Fortune Ditch downstream of the restoration work by installing native seed and trees
5. Improved QHEI rating from “Poor” (35) to “Good” (60.75).
6. Converted 52 acres of historical cropland to oak savanna and prairie habitat.

5.3 Discussion

All numerical outputs were met or exceeded. Favorable bids coupled with flexibility in the grant led to the achievement of additional restoration acreage within the Margaret Peak Nature Preserve. The work performed at both Willow Creek in the Eaton Township Community Park and Fortune Ditch in the Margaret Peak Nature Preserve has provided many benefits for fish and wildlife. See attached photographic log (Appendix A) showing pre- and post-construction conditions.

The native vegetation community at Willow Creek has flourished, especially the live staking of willow and dogwood species. The live stakes have surpassed growth expectations and are effectively stabilizing the streambank while providing shade over the channel. This is in stark contrast to the pre-construction conditions of an incised channel devoid of functional stream and riparian habitat. What was once an under-utilized public park with mowed grass and little other vegetation is now a relative ecological hotspot nestled between a busy state route and a residential housing community.

Fortune Ditch and the landscape at the Margaret Peak Nature Preserve has been transformed radically from pre-construction conditions. What was once a deeply incised channel with agricultural land acting as the floodplain is now a heterogenous system that is supporting a myriad of wildlife. The constructed floodplains adjacent to the stream receive enough hydrology to support wetland habitat, as evidenced by the diversity of obligate wetland vegetation, muskrat colonies, and bird species such as the spotted sandpiper. Existing wetlands on the property were enhanced by installing native live stakes and shrubs. The 52 acres of former cropland adjacent to the stream restoration work now supports oak savanna and prairie habitat that is popular with the bird watching community. According to <https://birding-in-ohio.com/lorain-county/margaret-peak-nature-preserve/>, short-eared owls were documented in 2020 for the first time on the property as well as the state-listed northern harrier, both of which tend to utilize grassland habitat.

It is clear that the restoration work was successful in achieving and exceeding the goals outlined in the grant agreement and that the additional work completed under the grant has been as equally transformative to the landscape. Not only have the projects resulted in ecological gains but have provided opportunities to educate the public through visible signage, social media postings, and website updates.

6.0 Recommendations

Both restoration projects completed under the grant were not particularly complex or overly difficult to construct. The desired results were achieved with the funding available but several recommendations to other practitioners on future projects are provided that may prevent schedule delays and reduce the challenges faced on any project, regardless of scope or scale.

Seasonal activity restrictions such as fish spawning or tree clearing periods must be accounted for early on as they often impact the construction schedule. In the cases of both projects, waivers were granted which allowed in-stream work during the spawning period. The project team implemented best management practices to minimize impacts and demonstrated that the potential for temporary disruption to the fish community would be negligible compared to the net increase in aquatic function following construction.

Both projects required tree removal and clearing to achieve the design completed by the engineering team. This required consideration of threatened and endangered species as a function of the federal funding and Section 404 permit. Early coordination with the applicable agencies was performed to gain concurrence that seasonal removal of trees would not impact threatened and/or endangered bat species. This early coordination was built into the permitting and construction schedule and prevented delays. The proactive coordination helped to expedite permit review and prevented excessive back-and-forth between the project team and the permitting agencies.

Projects require adequate oversight to ensure that it is built as designed and specified. The selected contractor for the Willow Creek Stream Restoration Project, while qualified, did not have strong experience in stream and wetland restoration construction. Having construction oversight personnel onsite regularly helped the construction contractor navigate the challenges associated with working in difficult conditions described in Section 3.4. This was critical to ensure the contractor remained compliant with applicable permits. Oversight proved to be especially critical during the seeding and planting phases of both Willow Creek and Fortune Ditch. Personnel were able to ensure only native species were utilized on the projects and helped the planting subcontractors determine the most appropriate areas to plant certain species.



Lorain County, Ohio
Black River AOC – Willow Creek Stream Restoration and
Enhancement (GL-00E01563-3)
Final Report


Appendix A – Photographic Log



Project Number 012-022


PHOTOGRAPHIC LOG

Photo No. 1	Date: 2015	
Direction Photo Taken: N/A		
Description: Aerial view of pre-construction conditions at Willow Creek.		

Photo No. 2	Date: 8/5/2020	
Direction Photo Taken: N/A		
Description: Aerial view of post-construction conditions at Willow Creek in the Eaton Township Community Park.		


PHOTOGRAPHIC LOG

Photo No. 3	Date: 12/17/2015	
Direction Photo Taken: Southwest		
Description: Downstream view of pre-construction conditions at Willow Creek.		

Photo No. 4	Date: 7/18/2019	
Direction Photo Taken: East		
Description: Upstream view of post-construction conditions at Willow Creek.		


PHOTOGRAPHIC LOG

Photo No. 5	Date: 12/17/2015	
Direction Photo Taken: West		
Description: View of pre-construction conditions of manicured turfgrass acting as a floodplain to Willow Creek.		

Photo No. 6	Date: 7/18/2019	
Direction Photo Taken: West		
Description: Post-construction view of floodplain wetland and restored riparian buffer along Willow Creek.		

PHOTOGRAPHIC LOG

Photo No. 7	Date: 10/24/2018	
Direction Photo Taken: Upstream		
Description: One of two restored riffles in Willow Creek.		

Photo No. 8	Date: 7/18/2019	
Direction Photo Taken: Northeast		
Description: Upstream view of aquatic macrophytes serving as habitat in Willow Creek.		

PHOTOGRAPHIC LOG


Photo No. 9	Date: 2017	
Direction Photo Taken: South		
Description: Aerial view of pre-construction conditions at Fortune Ditch.		

Photo No. 10	Date: 8/5/2020	
Direction Photo Taken: South		
Description: Aerial view of post-construction conditions at Fortune Ditch as well as oak savanna and grassland restoration within the Margaret Peak Nature Preserve.		


PHOTOGRAPHIC LOG

Photo No. 11	Date: 12/20/2017	
Direction Photo Taken: East		
Description: Upstream view of pre-construction conditions at Fortune Ditch.		

Photo No. 12	Date: 8/19/2019	
Direction Photo Taken: East		
Description: Upstream view of post-construction conditions at Fortune Ditch.		

PHOTOGRAPHIC LOG

Photo No. 13	Date: 1/30/2018	
Direction Photo Taken: East		
Description: Pre-construction conditions of soybean field acting as a floodplain to Fortune Ditch.		

Photo No. 14	Date: 6/16/2021	
Direction Photo Taken: East		
Description: Post-construction view of floodplain wetlands and restored riparian buffer along Fortune Ditch.		

PHOTOGRAPHIC LOG

Photo No. 15	Date: 8/14/2019
Direction Photo Taken: N/A	
Description: View of robust dogwood shrub planting and multiple obligate wetland species within the constructed floodplain wetlands.	



Photo No. 16	Date: 11/11/2021
Direction Photo Taken: N/A	
Description: One of several substantial muskrat lodges observed within the constructed floodplain wetlands.	



PHOTOGRAPHIC LOG

Photo No. 17	Date: 11/11/2021
Direction Photo Taken: Southwest	
Description: View of oak savanna and grassland restoration adjacent to Fortune Ditch at the Margaret Peak Nature Preserve.	



Photo No. 18	Date: 10/12/2019
Direction Photo Taken: Northeast	
Description: One of 400 trees planted by volunteers to support oak savanna restoration at the Margaret Peak Nature Preserve.	



PHOTOGRAPHIC LOG

Pre-Construction Conditions:



Willow Creek Stream Restoration Project

The Willow Creek Stream Restoration Project was designed to accelerate water quality improvements and stream habitat improvements at two locations within the Black River Watershed. The project restored approximately 800 linear feet of Willow Creek at this location (Eaton Township Park).

The techniques used on this project were focused on creating a natural, stable stream that can access adjacent floodplain areas, resist erosion, allow the stream to recover from historical impacts, and improve in-stream and riparian habitat. These techniques included the construction of a flood-prone bench and floodplain wetland, re-grading of vertical banks, installation of riffle habitat, and re-vegetation of the stream corridor with native plants. Certain shrub species can be grown from sections of cut branches. These "live stakes" are visible throughout the project and consist of various willow species.

The flood-prone benches and floodplain wetland are designed to mimic the floodplain that would be found along a natural stream. These features allow the stream to spread into near-stream areas during a flood event. Floodplains serve multiple functions, including the following:

- Storage of Flood Waters
- Flow / Erosion Reduction
- Pollutant Filtering
- Removal of Silt and other Sediments
- Habitat for Aquatic & Terrestrial Wildlife

Native Plants to look for:



American Elderberry (*Sambucus canadensis*)



Blue Vervain (*Verbena hastata*)



Wild Bergamot (*Monarda fistulosa*)



Swamp Milkweed (*Asclepias incarnata*)



Interpretive signage installed at Willow Creek in the Eaton Township Community Park.

PHOTOGRAPHIC LOG

Pre-Construction Conditions:



Fortune Ditch Stream Restoration Project

The Fortune Ditch Stream Restoration Project was designed to accelerate water quality and stream habitat improvements within the Black River Watershed. The project restored approximately 875 linear feet of Fortune Ditch within the Margaret Peak Nature Preserve.

The techniques used on this project were focused on creating a natural, stable stream that can access adjacent floodplain areas, resist erosion, allow the stream to recover from historical impacts, and improve in-stream and riparian habitat. These techniques included the construction of a new meandering channel and adjacent floodplain wetlands, installation of riffle habitat, and re-vegetation of the stream corridor with native plants. Certain shrub species can be grown from sections of cut branches. These "live stakes" are visible throughout the project and consist of various native species such as willow and dogwood.

The floodplain wetlands are designed to mimic natural features that would be found along a typical stream and provide multiple functions, including the following:

- Storage of Flood Waters
- Flow / Erosion Reduction
- Pollutant Filtering
- Removal of Silt and other Sediments
- Habitat for Aquatic & Terrestrial Wildlife



Native Plants to look for:



Common Milkweed (*Asclepias syriaca*)



Red Osier Dogwood (*Cornus sericea*)



Joe Pye Weed (*Eupatorium fistulosum*)



Ox Eye Sunflower (*Helopsis helianthoides*)



New England Aster (*Symphotrichum novae-angliae*)



This project was funded by the U.S. Environmental Protection Agency through the Great Lakes Restoration Initiative

Interpretive signage installed at Fortune Ditch in the Margaret Peak Nature Preserve.



Lorain County, Ohio
Black River AOC – Willow Creek Stream Restoration and
Enhancement (GL-00E01563-3)
Final Report

Appendix B – Qualitative Habitat Evaluation Index Forms



Project Number 012-022

Stream & Location: WILLOW CREEK - EATON TWP. COMMUNITY PARK RM: 6.1 Date: 11/11/21

CHIP WENDT COLDWATER CONSULTING Scorers Full Name & Affiliation: LORAIN COUNTY

River Code: 20-010-001 STORET # 801W27 Lat./ Long.: 41.3135 / 82.0083 Office verified location

1) **SUBSTRATE** Check **ONLY** Two substrate **TYPE BOXES**; estimate % or note every type present

BEST TYPES	POOL RIFFLE	OTHER TYPES	POOL RIFFLE	ORIGIN	QUALITY
<input type="checkbox"/> BLDR / SLABS [10]		<input type="checkbox"/> HARDPAN [4]		<input checked="" type="checkbox"/> LIMESTONE [1]	<input type="checkbox"/> HEAVY [-2]
<input type="checkbox"/> BOULDER [9]	<u>5</u>	<input type="checkbox"/> DETRITUS [3]		<input checked="" type="checkbox"/> TILLS [1]	<input checked="" type="checkbox"/> MODERATE [-1]
<input type="checkbox"/> COBBLE [8]	<u>5</u> <u>10</u>	<input type="checkbox"/> MUCK [2]		<input type="checkbox"/> WETLANDS [0]	<input type="checkbox"/> NORMAL [0]
<input type="checkbox"/> GRAVEL [7]	<u>5</u> <u>15</u>	<input checked="" type="checkbox"/> SILT [2]	<u>40</u> <u>10</u>	<input type="checkbox"/> HARDPAN [0]	<input type="checkbox"/> FREE [1]
<input type="checkbox"/> SAND [6]	<u>10</u>	<input type="checkbox"/> ARTIFICIAL [0]		<input type="checkbox"/> SANDSTONE [0]	<input checked="" type="checkbox"/> EXTENSIVE [-2]
<input type="checkbox"/> BEDROCK [5]				<input type="checkbox"/> RIP/RAP [0]	<input type="checkbox"/> MODERATE [-1]

NUMBER OF BEST TYPES: 4 or more [2] 3 or less [0]

Comments: IMPORTED LIMESTONE FOR RESTORATION

Substrate
4
Maximum
20

2) **INSTREAM COVER** Indicate presence 0 to 3: 0-Absent; 1-Very small amounts or if more common of marginal quality; 2-Moderate amounts, but not of highest quality or in small amounts of highest quality; 3-Highest quality in moderate or greater amounts (e.g., very large boulders in deep or fast water, large diameter log that is stable, well developed rootwad in deep / fast water, or deep, well-defined, functional pools.

AMOUNT	Check ONE (Or 2 & average)
<u>0</u> UNDERCUT BANKS [1]	<input checked="" type="checkbox"/> EXTENSIVE >75% [11]
<u>3</u> OVERHANGING VEGETATION [1]	<input type="checkbox"/> MODERATE 25-75% [7]
<u>5</u> SHALLOWS (IN SLOW WATER) [1]	<input type="checkbox"/> SPARSE 5-<25% [3]
<u>3</u> ROOTMATS [1]	<input type="checkbox"/> NEARLY ABSENT <5% [1]

Comments: IMPORTED LIMESTONE FOR RESTORATION

Cover
Maximum
20
18

3) **CHANNEL MORPHOLOGY** Check ONE in each category (Or 2 & average)

SINUOSITY	DEVELOPMENT	CHANNELIZATION	STABILITY
<input type="checkbox"/> HIGH [4]	<input type="checkbox"/> EXCELLENT [7]	<input type="checkbox"/> NONE [6]	<input checked="" type="checkbox"/> HIGH [3]
<input type="checkbox"/> MODERATE [3]	<input checked="" type="checkbox"/> GOOD [5]	<input checked="" type="checkbox"/> RECOVERED [4]	<input checked="" type="checkbox"/> MODERATE [2]
<input checked="" type="checkbox"/> LOW [2]	<input checked="" type="checkbox"/> FAIR [3]	<input checked="" type="checkbox"/> RECOVERING [3]	<input type="checkbox"/> LOW [1]
<input type="checkbox"/> NONE [1]	<input type="checkbox"/> POOR [1]	<input type="checkbox"/> RECENT OR NO RECOVERY [1]	

Comments: IMPORTED LIMESTONE FOR RESTORATION

Channel
Maximum
20
12

4) **BANK EROSION AND RIPARIAN ZONE** Check ONE in each category for **EACH BANK** (Or 2 per bank & average)

EROSION	RIPARIAN WIDTH	FLOOD PLAIN QUALITY	CONSERVATION TILLAGE
<input checked="" type="checkbox"/> NONE / LITTLE [3]	<input type="checkbox"/> WIDE > 50m [4]	<input type="checkbox"/> FOREST, SWAMP [3]	<input type="checkbox"/> URBAN OR INDUSTRIAL [0]
<input type="checkbox"/> MODERATE [2]	<input checked="" type="checkbox"/> MODERATE 10-50m [3]	<input type="checkbox"/> SHRUB OR OLD FIELD [2]	<input type="checkbox"/> MINING / CONSTRUCTION [0]
<input type="checkbox"/> HEAVY / SEVERE [1]	<input type="checkbox"/> NARROW 5-10m [2]	<input checked="" type="checkbox"/> RESIDENTIAL, PARK, NEW FIELD [1]	
	<input checked="" type="checkbox"/> VERY NARROW < 5m [1]	<input type="checkbox"/> FENCED PASTURE [1]	
	<input type="checkbox"/> NONE [0]	<input type="checkbox"/> OPEN PASTURE, ROWCROP [0]	

Comments: IMPORTED LIMESTONE FOR RESTORATION

Riparian
Maximum
10
6

5) **POOL / GLIDE AND RIFFLE / RUN QUALITY**

MAXIMUM DEPTH	CHANNEL WIDTH	CURRENT VELOCITY	Recreation Potential
Check ONE (ONLY!)	Check ONE (Or 2 & average)	Check ALL that apply	Primary Contact
<input type="checkbox"/> > 1m [6]	<input type="checkbox"/> POOL WIDTH > RIFFLE WIDTH [2]	<input type="checkbox"/> TORRENTIAL [-1]	Secondary Contact
<input type="checkbox"/> 0.7-<1m [4]	<input checked="" type="checkbox"/> POOL WIDTH = RIFFLE WIDTH [1]	<input checked="" type="checkbox"/> SLOW [1]	(circle one and comment on back)
<input checked="" type="checkbox"/> 0.4-<0.7m [2]	<input type="checkbox"/> POOL WIDTH < RIFFLE WIDTH [0]	<input type="checkbox"/> VERY FAST [1]	
<input type="checkbox"/> 0.2-<0.4m [1]		<input type="checkbox"/> FAST [1]	
<input type="checkbox"/> < 0.2m [0]		<input type="checkbox"/> INTERMITTENT [-2]	
		<input checked="" type="checkbox"/> MODERATE [1]	
		<input type="checkbox"/> EDDIES [1]	

Comments: IMPORTED LIMESTONE FOR RESTORATION

Pool / Current
Maximum
12
5

Indicate for functional riffles; Best areas must be large enough to support a population of riffle-obligate species: NO RIFFLE [metric=0]

RIFFLE DEPTH	RUN DEPTH	RIFFLE / RUN SUBSTRATE	RIFFLE / RUN EMBEDDEDNESS
<input checked="" type="checkbox"/> BEST AREAS > 10cm [2]	<input type="checkbox"/> MAXIMUM > 50cm [2]	<input checked="" type="checkbox"/> STABLE (e.g., Cobble, Boulder) [2]	<input type="checkbox"/> NONE [2]
<input type="checkbox"/> BEST AREAS 5-10cm [1]	<input checked="" type="checkbox"/> MAXIMUM < 50cm [1]	<input checked="" type="checkbox"/> MOD. STABLE (e.g., Large Gravel) [1]	<input checked="" type="checkbox"/> LOW [1]
<input type="checkbox"/> BEST AREAS < 5cm [metric=0]		<input type="checkbox"/> UNSTABLE (e.g., Fine Gravel, Sand) [0]	<input checked="" type="checkbox"/> MODERATE [0]
			<input type="checkbox"/> EXTENSIVE [-1]

Comments: IMPORTED LIMESTONE FOR RESTORATION

Riffle / Run
Maximum
8
5

6) **GRADIENT** (7.1 ft/mi) VERY LOW - LOW [2-4] MODERATE [6-10] HIGH - VERY HIGH [10-6]

DRAINAGE AREA (3.3 mi²)

% POOL: 60 % GLIDE: 10

% RUN: 10 % RIFFLE: 20

Gradient Maximum 10 6

Comment RE: Reach consistency/Is reach typical of stream?, Recreation/ Observed - Inferred, Other/ Sampling observations, Concerns, Access directions, etc.

AJ SAMPLED REACH

Check ALL that apply

METHOD

- STAGE**
- 1st-sample pass-- 2nd
- BOAT
- WADE
- L. LINE
- OTHER
- DISTANCE**
- 0.5 Km
- 0.2 Km
- 0.15 Km
- 0.12 Km
- OTHER

CLARITY

- 1st --sample pass-- 2nd
- < 20 cm
- 20-<40 cm
- 40-70 cm
- > 70 cm/CTB
- SECCHI DEPTH

CANOPY

- > 85%- OPEN
- 55%-<85%
- 30%-<55%
- 10%-<30%
- <10%- CLOSED

CJ RECREATION

AREA DEPTH

POOL: >100ft² >3ft

BJAESTHETICS

- NUISANCE ALGAE
- INVASIVE MACROPHYTES
- EXCESS TURBIDITY
- DISCOLORATION
- FOAM/ SCUM
- OIL SHEEN
- TRASH / LITTER
- NUISANCE ODOR
- SLUDGE DEPOSITS
- CSOs/SSOs/OUTFALLS

DJ MAINTENANCE

- PUBLIC / PRIVATE / BOTH / NA
- ACTIVE HISTORIC / BOTH / NA
- YOUNG-SUCCESSION-OLD
- SPRAY / SNAG / REMOVED
- MODIFIED / DIPPED OUT / NA
- LEVEED / ONE SIDED
- RELOCATED / CUTOFFS
- MOVING-BEDLOAD-STABLE
- ARMoured / SLUMPS
- ISLANDS / SCoured
- IMPounded / DESICCATED
- FLOOD CONTROL / DRAINAGE

EJ ISSUES

- WWTP / CSO / NPDES / INDUSTRY
- HARDENED / URBAN / DIRT&GRIME
- CONTAMINATED / LANDFILL
- BMPs-CONSTRUCTION-SEDIMENT
- LOGGING / IRRIGATION / COOLING
- BANK / EROSION / SURFACE
- FALSE BANK / MANURE / LAGOON
- WASH H₂O / TILE / H₂O TABLE
- ACID / MINE / QUARRY / FLOW
- NATURAL / WETLAND / STAGNANT
- PARK / GOLF / LAWN / HOME
- ATMOSPHERE / DATA PAUCITY

FJ MEASUREMENTS

- \bar{x} width
- \bar{x} depth
- max. depth
- \bar{x} bankfull width
- bankfull \bar{x} depth
- W/D ratio
- bankfull max. depth
- floodprone \bar{x}^2 width
- entrench. ratio

Legacy Tree:

Stream Drawing:

Stream & Location: FORTUNE DITCH - MP NATURE PRESERVE RM: 1.5 Date: 11/11/21

CHIP WENDT COLDWATER CONSULTING Scorers Full Name & Affiliation: LOGAN COUNTY

River Code: 20-001-001 STORET #: NONE Lat./Long.: 41.3455 182.0324 Office verified location

1) **SUBSTRATE** Check **ONLY** Two substrate TYPE BOXES; estimate % or note every type present

<p>BEST TYPES</p> <input type="checkbox"/> BLDR / SLABS [10] <input type="checkbox"/> BOULDER [9] <input type="checkbox"/> COBBLE [8] <input type="checkbox"/> GRAVEL [7] <input checked="" type="checkbox"/> SAND [6] <input type="checkbox"/> BEDROCK [5]	<p>POOL RIFFLE</p> <p style="text-align: center;">5</p> <p style="text-align: center;">5 10</p> <p style="text-align: center;">15 15</p> <p style="text-align: center;">15</p>	<p>OTHER TYPES</p> <input type="checkbox"/> HARDPAN [4] <input type="checkbox"/> DETRITUS [3] <input type="checkbox"/> MUCK [2] <input checked="" type="checkbox"/> SILT [2] <input type="checkbox"/> ARTIFICIAL [0]	<p>POOL RIFFLE</p> <p style="text-align: center;">35</p>	<p>ORIGIN</p> <input checked="" type="checkbox"/> LIMESTONE [1] <input type="checkbox"/> TILLS [1] <input type="checkbox"/> WETLANDS [0] <input type="checkbox"/> HARDPAN [0] <input checked="" type="checkbox"/> SANDSTONE [0] <input type="checkbox"/> RIP/RAP [0] <input type="checkbox"/> LACUSTURINE [0] <input type="checkbox"/> SHALE [-1] <input type="checkbox"/> COAL FINES [-2]	<p>QUALITY</p> <input type="checkbox"/> HEAVY [-2] <input checked="" type="checkbox"/> MODERATE [-1] <input type="checkbox"/> NORMAL [0] <input type="checkbox"/> FREE [1] <input type="checkbox"/> EXTENSIVE [-2] <input checked="" type="checkbox"/> MODERATE [-1] <input type="checkbox"/> NORMAL [0] <input type="checkbox"/> NONE [1]
---	---	---	---	---	--

Check ONE (Or 2 & average)

SILT HEAVY [-2] MODERATE [-1] NORMAL [0] FREE [1] EXTENSIVE [-2] MODERATE [-1] NORMAL [0] NONE [1]

EMBEDDEDNESS MODERATE [-1] NORMAL [0] NONE [1]

NUMBER OF BEST TYPES: 4 or more [2] 3 or less [0] (Score natural substrates; ignore sludge from point-sources)

Comments: IMPORTED LIMESTONE + SANDSTONE FOR RESTORATION

Substrate

8.5

Maximum 20

2) **INSTREAM COVER** Indicate presence 0 to 3: 0-Absent; 1-Very small amounts or if more common of marginal quality; 2-Moderate amounts, but not of highest quality or in small amounts of highest quality; 3-Highest quality in moderate or greater amounts (e.g., very large boulders in deep or fast water, large diameter log that is stable, well developed rootwad in deep / fast water, or deep, well-defined, functional pools.)

<p><u>0</u> UNDERCUT BANKS [1] <u>2</u> OVERHANGING VEGETATION [1] <u>3</u> SHALLOWS (IN SLOW WATER) [1] <u>0</u> ROOTMATS [1]</p>	<p><u>0</u> POOLS > 70cm [2] <u>0</u> ROOTWADS [1] <u>1</u> BOULDERS [1]</p>	<p><u>0</u> OXBOWS, BACKWATERS [1] <u>3</u> AQUATIC MACROPHYTES [1] <u>2</u> LOGS OR WOODY DEBRIS [1]</p>	<p>AMOUNT</p> <input type="checkbox"/> EXTENSIVE >75% [11] <input checked="" type="checkbox"/> MODERATE 25-75% [7] <input type="checkbox"/> SPARSE 5-<25% [3] <input type="checkbox"/> NEARLY ABSENT <5% [1]
---	---	---	--

Check ONE (Or 2 & average)

Comments: IMPORTED LIMESTONE + SANDSTONE FOR RESTORATION

Cover

12

Maximum 20

3) **CHANNEL MORPHOLOGY** Check ONE in each category (Or 2 & average)

<p>SINUOSITY</p> <input checked="" type="checkbox"/> HIGH [4] <input type="checkbox"/> MODERATE [3] <input type="checkbox"/> LOW [2] <input type="checkbox"/> NONE [1]	<p>DEVELOPMENT</p> <input type="checkbox"/> EXCELLENT [7] <input checked="" type="checkbox"/> GOOD [5] <input type="checkbox"/> FAIR [3] <input type="checkbox"/> POOR [1]	<p>CHANNELIZATION</p> <input checked="" type="checkbox"/> NONE [6] <input type="checkbox"/> RECOVERED [4] <input type="checkbox"/> RECOVERING [3] <input type="checkbox"/> RECENT OR NO RECOVERY [1]	<p>STABILITY</p> <input checked="" type="checkbox"/> HIGH [3] <input type="checkbox"/> MODERATE [2] <input type="checkbox"/> LOW [1]
--	--	--	---

Comments: IMPORTED LIMESTONE + SANDSTONE FOR RESTORATION

Channel

6

Maximum 20

4) **BANK EROSION AND RIPARIAN ZONE** Check ONE in each category for EACH BANK (Or 2 per bank & average)

<p>River right looking downstream</p> <p>EROSION</p> <input checked="" type="checkbox"/> NONE / LITTLE [3] <input type="checkbox"/> MODERATE [2] <input type="checkbox"/> HEAVY / SEVERE [1]	<p>RIPARIAN WIDTH</p> <input checked="" type="checkbox"/> WIDE > 50m [4] <input type="checkbox"/> MODERATE 10-50m [3] <input type="checkbox"/> NARROW 5-10m [2] <input type="checkbox"/> VERY NARROW < 5m [1] <input type="checkbox"/> NONE [0]	<p>FLOOD PLAIN QUALITY</p> <input checked="" type="checkbox"/> FOREST, SWAMP [3] <input type="checkbox"/> SHRUB OR OLD FIELD [2] <input type="checkbox"/> RESIDENTIAL, PARK, NEW FIELD [1] <input type="checkbox"/> FENCED PASTURE [1] <input type="checkbox"/> OPEN PASTURE, ROWCROP [0]	<p>CONSERVATION TILLAGE</p> <input type="checkbox"/> CONSERVATION TILLAGE [1] <input type="checkbox"/> URBAN OR INDUSTRIAL [0] <input type="checkbox"/> MINING / CONSTRUCTION [0]
---	--	--	--

Indicate predominant land use(s) past 100m riparian.

Comments: IMPORTED LIMESTONE + SANDSTONE FOR RESTORATION

Riparian

8.25

Maximum 10

5) **POOL / GLIDE AND RIFFLE / RUN QUALITY**

<p>MAXIMUM DEPTH</p> <p>Check ONE (ONLY!)</p> <input type="checkbox"/> > 1m [6] <input type="checkbox"/> 0.7-<1m [4] <input type="checkbox"/> 0.4-<0.7m [2] <input checked="" type="checkbox"/> 0.2-<0.4m [1] <input type="checkbox"/> < 0.2m [0]	<p>CHANNEL WIDTH</p> <p>Check ONE (Or 2 & average)</p> <input checked="" type="checkbox"/> POOL WIDTH > RIFFLE WIDTH [2] <input type="checkbox"/> POOL WIDTH = RIFFLE WIDTH [1] <input type="checkbox"/> POOL WIDTH < RIFFLE WIDTH [0]	<p>CURRENT VELOCITY</p> <p>Check ALL that apply</p> <input type="checkbox"/> TORRENTIAL [-1] <input type="checkbox"/> VERY FAST [1] <input type="checkbox"/> FAST [1] <input checked="" type="checkbox"/> MODERATE [1] <input type="checkbox"/> SLOW [1] <input type="checkbox"/> INTERSTITIAL [-1] <input type="checkbox"/> INTERMITTENT [-2] <input type="checkbox"/> EDDIES [1]	<p>Recreation Potential</p> <p>Primary Contact</p> <p>Secondary Contact</p> <p>(circle one and comment on back)</p>
--	---	--	--

Indicate for reach - pools and riffles.

Comments: IMPORTED LIMESTONE + SANDSTONE FOR RESTORATION

Pool / Current

5

Maximum 12

Indicate for functional riffles; Best areas must be large enough to support a population of riffle-obligate species: NO RIFFLE [metric=0]

<p>RIFFLE DEPTH</p> <input checked="" type="checkbox"/> BEST AREAS > 10cm [2] <input type="checkbox"/> BEST AREAS 5-10cm [1] <input type="checkbox"/> BEST AREAS < 5cm [metric=0]	<p>RUN DEPTH</p> <input type="checkbox"/> MAXIMUM > 50cm [2] <input checked="" type="checkbox"/> MAXIMUM < 50cm [1]	<p>RIFFLE / RUN SUBSTRATE</p> <input checked="" type="checkbox"/> STABLE (e.g., Cobble, Boulder) [2] <input checked="" type="checkbox"/> MOD. STABLE (e.g., Large Gravel) [1] <input type="checkbox"/> UNSTABLE (e.g., Fine Gravel, Sand) [0]	<p>RIFFLE / RUN EMBEDDEDNESS</p> <input type="checkbox"/> NONE [2] <input checked="" type="checkbox"/> LOW [1] <input checked="" type="checkbox"/> MODERATE [0] <input type="checkbox"/> EXTENSIVE [-1]
--	---	--	---

Check ONE (Or 2 & average).

Comments: IMPORTED LIMESTONE + SANDSTONE FOR RESTORATION

Riffle / Run

5

Maximum 8

6) **GRADIENT** (1.98 ft/mi) VERY LOW - LOW [2-4] MODERATE [6-10] HIGH - VERY HIGH [10-6]

DRAINAGE AREA (7.32 mi²)

% POOL: 40 % GLIDE: 15 % RUN: 15 % RIFFLE: 30

Gradient

4

Maximum 10

Comment RE: Reach consistency/Is reach typical of stream?, Recreation/Observed - Inferred, Other/ Sampling observations, Concerns, Access directions, etc.

AJ SAMPLED REACH

Check ALL that apply

METHOD

- STAGE**
- 1st-sample pass-- 2nd
- BOAT HIGH
- WADE UP
- L. LINE NORMAL
- OTHER LOW
- DRY

DISTANCE

- 0.5 Km
- 0.2 Km
- 0.15 Km
- 0.12 Km
- OTHER

meters

CANOPY

- > 85%- OPEN
- 55%-<85%
- 30%-<55%
- 10%-<30%
- <10%- CLOSED

CLARITY

- 1st --sample pass-- 2nd
- < 20 cm
- 20-<40 cm
- 40-70 cm
- > 70 cm/CTB
- SECCHI DEPTH

1st _____ cm

2nd _____ cm

CJ RECREATION

AREA DEPTH

POOL: >100ft² >3ft

BJAESTHETICS

- NUISANCE ALGAE
- INVASIVE MACROPHYTES
- EXCESS TURBIDITY
- DISCOLORATION
- FOAM / SCUM
- OIL SHEEN
- TRASH / LITTER
- NUISANCE ODOR
- SLUDGE DEPOSITS
- CSOs/SSOs/OUTFALLS

DJ MAINTENANCE

- PUBLIC / PRIVATE / BOTH / NA
- ACTIVE / HISTORIC / BOTH / NA
- YOUNG SUCCESSION-OLD
- SPRAY / SNAG / REMOVED
- MODIFIED / DIPPED OUT / NA
- LEVEED / ONE SIDED
- RELOCATED / CUTOFFS
- MOVING-BEDLOAD-STABLE
- ARMOURRED / SLUMPS
- ISLANDS / SCoured
- IMPOUNDED / DESICCATED
- FLOOD CONTROL / DRAINAGE

Circle some & COMMENT

EJ ISSUES

- WWTP / CSO / NPDES / INDUSTRY
- HARDENED / URBAN / DIRT&GRIME
- CONTAMINATED / LANDFILL
- BMPs-CONSTRUCTION-SEDIMENT
- LOGGING / IRRIGATION / COOLING
- BANK / EROSION / SURFACE
- FALSE BANK / MANURE / LAGOON
- WASH H₂O / TILE / H₂O TABLE
- ACID / MINE / QUARRY / FLOW
- NATURAL / WETLAND / STAGNANT
- PARK / GOLF / LAWN / HOME
- ATMOSPHERE / DATA PAUCITY

FJ MEASUREMENTS

- \bar{x} width
- \bar{x} depth
- max. depth
- \bar{x} bankfull width
- bankfull \bar{x} depth
- W/D ratio
- bankfull max. depth
- floodprone \bar{x}^2 width
- entrench. ratio

Legacy Tree:

Stream Drawing: